


PROVISIONAL TAKING-OVER CERTIFICATE

CERTIFICATE NO. PCAL/NIPP/SOKOTO/017

Date:01-11-2017

CONTRACT DESIGNATION	Engineering, Procurement and Construction	
LOT	LOT – D – EPC/KD-KN3/33	
SITE	Tambuwal Town	
OWNER	Niger-Delta Power Holding Company (NDPHC)	
CONTRACTOR	Power Control and Appliances Ltd, 1C, Fatai Durosinmi Etti, VI, Lagos.	
CONTRACT AGREEMENT SIGNATURE (TAKE OVER AND DATE)	1. Main Contract Date: 30 th November 2015 2. Addendum No.1: 02 nd March 2016	
SCOPE OF WORK OF THIS CERTIFICATE	Engineering, Procurement & Construction of 1x15MVA, 33/11KV Injection Substation with 33KV and 11KV Lines and Distribution Network at Tambuwal Town.	
SCOPE OF VALUE (VAT & WHT) MAIN CONTRACT + ADDENDUM	Total Cost of Project to be Taken-Over:	
	Main contract Value:	539,093,781.45
	Addendum No.1A:	116,026,758.00
	Extra Works	4,257,750.00
	Extra Works	2,300,000.00
	Total Contract Sum:	661,678,289.45
VALUE OF ACTUAL WORK DONE (TAKEN OVER)	Total Cost of Actual Project to be Taken-Over:	
	Off-shore Value:	
	Substations works:	NIL
	Lines Works:	NIL
	TOTAL for Off-Shore	NIL
	On-shore Value:	
	Substations works:	210,153,300.00
	Lines Works:	328,940,481.45
	11/0.415kV HVDS SS:	NIL
	Addendum Value:	116,026,758.00
	Extra Works	6,557,750.00
	Total	661,678,289.45
DESCRIPTION OF PROJECT TO BE TAKEN-OVER	Engineering, Procurement & Construction of 1x15MVA, 33/11KV Injection Substation with 33KV and 11KV Lines and Distribution Network at Tambuwal Town.	

1. This is to certify that the above-mentioned work as required in the contract between Niger Delta Power Holding Company Ltd (Owner), the EPC Contractor, Power Control and Appliances Limited has been completed according to contractual technical specifications.
2. This certificate does not relieve the contractor of the responsibility to rectify outstanding issues and defects observed during the inspection of works. A list of the defects/missing items is attached as Attachment No. 1
3. This Provisional Taking-Over Certificate shall be effective formThe warranty period (Defect Liability Period) of 6 (Six) months shall be deemed to have commenced from this date.




Engr. Ifeoluwa OYEDELE
Executive Director (E&TS)



Engr. J. A. Obrutu
Head (Distribution)



Mr. Sunil Bhardwaj
Project Manager
Power Control and
Appliances Ltd



Umar Abdullahi
Field Project Manager
Kaduna-Kano Zone