



FINAL TAKING OVER CERTIFICATE (FTOC)	
CONTRACT: LOT 2010-35	
PROJECT DESCRIPTION	REINFORCEMENT OF UKPILLA 132/33kV SUBSTATION WITH 1X60MVA, 132/33kV POWER TRANSFORMER (LOT 2010-35)
CLIENT	TRANSMISSION COMPANY OF NIGERIA
CONTRACTOR	MESSRS. POWER CONTROL AND APPLIANCES LTD
CONTRACT AGREEMENTS	1 ST SEPTEMBER, 2010
SCOPE OF WORKS	Design, Manufacture, Supply, Test, Delivery to site, Construction of all civil works and installation of all materials and equipment needed for the electromechanical works and commissioning of 1x60MVA, 132/33kV Power Transformer
ORIGINAL CONTRACT COST	\$2,143,500.00 + N 208,180,143.01
REVISED CONTRACT COST	\$2,143,500.00 + N 246,750,691.01
DATE OF PROVISIONAL ACCEPTANCE	22 ND SEPTEMBER, 2018
DATE OF FINAL ACCEPTANCE	22 ND SEPTEMBER, 2019





 This is to certify that the above-mentioned works - the Contract between TRANSMISSION COMPANY OF NIGERIA, (Client) and POWER CONTROL AND APPLIANCES LTD (Contractor) has been completed in accordance with the contractual technical specifications.

The remaining works and outstanding issues observed during provisional taking over have been rectified during final inspection.

- 2. This Final Taking Over Certificate (FTOC) shall be effective from 22nd September, 2019. With this Final Taking Over Certificate, the Liability period of the contract has elapsed.
- 3. Documents forming part of this Final Taking Over Certificate:
 - Provisional Taking Over Certificate (PTOC)

FOR AND ON BEHALF OF POWER CONTROL AND APPLIANCES LTD (PCA)

Mr. Oommen Thomas

For: POWER CONTROL AND APPLIANCES LTD (PCA).

FOR AND ON BEHALF OF TRANSMISSION COMPANY OF NIGERIA (TCN)

Engr. G. O. Nwokoye

GM (Engineering)

TSP-TCN

Engr. G. V. Adewumi

Head (TSP)

TSP-TCN